

Dallas Habitat agreed to the build schedule as requested, which would make the schedule look like the following:

September 2019						
SU	MO	TU	WE	TH	FR	SA
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28

Sept. 7, the first day of the build. Set up interior and exterior walls and the header as much as possible

- **Sept. 11**, the Wed crew and other volunteers to plumb the walls, finish the header work and mark it off for the truss placement

Sept. 14, the second day of the build, set trusses and make ready for the “hugs” to be installed. We have two of the best truss volunteers in our group, Mike and Steve.

- During the following week, have Dallas Habitat install the “hugs” and prepare for the installation of decking

Sept. 21, install the decking and maybe even some shingles. **Mike, Steve, Alvin & Ed will not be there that day.**

Sept. 28, from this point on, we will follow the standard build schedule. If the decking has been finished, we will work hard to get the shingles installed this day. Need all the help we can get.

Oct. 5

Oct. 12

Oct. 19

Oct. 26

Nov. 2

Nov. 9

Dedication Nov. 16 (if there are no delays along the way. But this will give us the additional week’s space at end to allow for unforeseen incidents – like getting rained out four days.)

Thanksgiving is the following Thursday, Nov. 28.

So, you can get the news out to your congregations based on this schedule.

Now all we need to do it drum up some more volunteers. We have been sorely lacking in this department the last few houses.